



Ingress  
Egress

Location:	De Burgh St, Lyneham ACT 2602, Australia				
Description:	Stop Slow - Stage 3				
Plan Number:	49245	Revision Number & Date	REV 0 00/00/0000		
Date Drawn:	31.07.2023				
Plan Drafted By:	Karisa Dwyer	<i>Karisa Dwyer</i>	<b>NOT TO SCALE</b> <b>NORTH</b>  <b>TCP BEST VIEWED WHEN PRINTED IN A3</b>		
Prepare Work Zone TMP:	TCT0039102				
Checked and approved for use By PWZ Holder:	Rodney Popovic				
Prepare Work Zone TMP:	TCT0063315				

- NOTES:
- Traffic Control works shall be installed and maintained in accordance with Australian Standards 1742.3 (Traffic Control Devices for Work on Roads) &/or TCAWS (Traffic Control at Work Sites Manual Issue 6.1 2022)
  - Pedestrian signage to be temporarily installed and removed each shift
  - Delineation in tapers to be at a maximum of 9m centres.
  - Signs are to be Class 1 retro-reflective, positioned adjacent to footpath or where vehicle parking occurs place signs in the parking lane or elevated on posts. They must be positioned so that they are in clear view of passing motorists
  - All signage must be in accordance Australian Standards 1742.3 (Traffic Control Devices for Work on Roads) &/or TCAWS (Traffic Control at Work Sites Manual Issue 6.1 2022)

 31 Holland Street, Goonellabah NSW	Personnel Requirements		Asset Requirements			
	Traffic Controllers	UTE	VMS UTE	CONE TRUCK	TMA	ESTOPS
	⑤	①	①	①	①	①

